Loker Recreation Field Total Project Budget (1/29/19)



| Loker Recreation Field | Appropriation #1 | July 2018 Budget Anticipated Appropriation #2 | Total Funding (A) | <u>Committed</u> <u>Costs</u> B | Cost to Complete (beyond committed) C | Anticipated Cost @ Completion D (B+C) | <u>Variance</u> ^{(Under) / Over E (D-A)} | January 13 PMBC Budget presentation F | <u>Variance</u> Current to 1/13 PMBC G (D-F) |
|---|---------------------|---|----------------------|---------------------------------------|---------------------------------------|---------------------------------------|--|---|--|
| Construction | \$0 | \$2,620,827 | \$2,620,827 | \$0 | \$2,587,948 | \$2,587,948 | (\$32,879) | \$3,307,522 | (\$719,574) |
| Site Prep | | \$166,200 | \$166,200 | \$0 | \$95,738 | \$95,738 | (\$70,462) | \$216,298 | (\$120,560) |
| Earthwork | | \$102,000 | \$102,000 | \$0 | \$144,993 | \$144,993 | \$42,993 | \$155,741 | (\$10,748) |
| Synthetic Turf | | \$914,050 | \$914,050 | \$0 | \$905,111 | \$905,111 | (\$8,939) | \$916,903 | (\$11,792) |
| Electrical Service | | \$499,500 | \$499,500 | \$0 | \$347,091 | \$347,091 | (\$152,409) | \$456,315 | (\$109,224) |
| Drainage | | \$107,600 | \$107,600 | \$0 | \$133,616 | \$133,616 | \$26,016 | \$297,299 | (\$163,683) |
| Site Work (Pathway, Parking Lot, Emergency Access Road) | | \$363,220 | \$363,220 | \$0 | \$417,572 | \$417,572 | \$54,352 | \$456,854 | (\$39,282) |
| Landscaping | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$190,494 | (\$190,494) |
| Conservation Improvements (Trees/Landscaping) | | \$230,000 | \$230,000 | \$0 | \$112,347 | \$112,347 | (\$117,653) | \$30,000 | \$82,347 |
| Mobilization/Overhead/Profit | | \$238,257 | \$238,257 | \$0 | \$431,480 | \$431,480 | \$193,223 | \$537,618 | (\$106,138) |
| Planning Board Modifications | | | \$0 | \$0 | \$0 | \$0 | \$0 | \$50,000 | (\$50,000) |
| | | | \$0 | | | | \$0 | | |
| <u>Design Services</u> | \$132,000 | \$100,000 | \$232,000 | \$199,200 | \$50,000 | \$249,200 | \$17,200 | \$249,200 | \$0 |
| A/E Preliminary Design | \$48,000 | | \$48,000 | \$48,000 | \$0 | \$48,000 | \$0 | \$48,000 | \$0 |
| A/E Final Design | \$54,000 | | \$54,000 | \$84,000 | \$0 | \$84,000 | \$30,000 | \$84,000 | \$0 |
| Amendment 1 | | | \$0 | \$59,200 | \$0 | \$59,200 | \$59,200 | \$59,200 | \$0 |
| Amendment 2a | | | \$0 | \$8,000 | \$0 | \$8,000 | \$8,000 | \$8,000 | \$0 |
| Amendment 2b | | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 |
| Amendment 3 (Construction Administration) | | \$100,000 | \$100,000 | \$0 | \$50,000 | \$50,000 | (\$50,000) | \$50,000 | \$0 |
| Environmental & Site Allowances | \$30,000 | | \$30,000 | \$0 | \$0 | \$0 | (\$30,000) | \$0 | \$0 |
| Planning Board Modifications (Design Services) | | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 |
| | | | \$0 | | | | \$0 | | \$0 |
| Owner Costs | \$22,000 | \$60,000 | \$82,000 | \$54,150 | \$100,700 | \$154,850 | \$72,850 | \$154,850 | \$0 |
| OPM Preliminary Design | \$5,000 | \$60,000 | \$65,000 | \$8,000 | \$0 | \$8,000 | (\$57,000) | \$8,000 | \$0 |
| OPM Final Design | \$3,000 | | \$3,000 | \$2,000 | \$0 | \$2,000 | (\$1,000) | \$2,000 | \$0 |
| OPM Bidding | \$6,850 | | \$6,850 | \$39,500 | \$0 | \$39,500 | \$32,650 | \$39,500 | \$0 |
| OPM Construction Administration | | | \$0 | \$0 | \$78,200 | \$78,200 | \$78,200 | \$78,200 | \$0 |
| Bid Printing and Advertising | \$2,500 | | \$2,500 | \$0 | \$2,500 | \$2,500 | \$0 | \$2,500 | \$0 |
| 3rd Party Estimate (paid by recreation committee) | | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 |
| Testing and Inspection | | | \$0 | \$0 | \$15,000 | \$15,000 | \$15,000 | \$15,000 | \$0 |
| Legal Fees | | | \$0 | \$0 | \$2,500 | \$2,500 | \$2,500 | \$2,500 | \$0 |
| Building Permit | | | \$0 | \$0 | \$2,500 | \$2,500 | \$2,500 | \$2,500 | \$0 |
| 3rd Party Peer Review (Conservation Commission) | \$4,650 | | \$4,650 | \$4,650 | \$0 | \$4,650 | \$0 | \$4,650 | \$0 |
| 3rd Party Peer Review (paid by Planning Board) | | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 |
| Signage | <u> </u> | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 |
| | | | \$0 | | *** | | \$0 | | \$0 |
| Contingencies | \$0 | \$285,908 | \$285,908 | \$0 | \$156,324 | \$156,324 | (\$129,584) | \$196,329 | (\$40,005) |
| Project Contingency (5% of total project costs) | | \$166,780 | \$166,780 | \$0 | \$156,324 | \$156,324 | (\$10,456) | \$196,329 | (\$40,005) |
| Escalation (4.5% of Construction Costs) | <u> </u> | \$119,128 | \$119,128 | \$0 | \$0 | \$0 | (\$119,128) | \$0 | \$0 |
| | \$154,000 | \$3,066,735 | \$3,220,735 | \$253,350 | \$2,894,972 | \$3,148,322 | (\$72,413) | \$3,907,901 | (\$759,579) |

Current Appropriation Revised Budget Suggested Appropriation #2 \$154,000 \$154,000 \$154,000 \$253,350 \$99,350 Cost At Completion (CAC) Variance \$3,148,322 \$2,994,322

Approved Amount