

**COST:**

Original Construction Cost:	\$8,829,000.00
Approved Changes to Date:	\$0.00
Pending Changes:	\$0.00
Estimated Construction Cost at Completion:	\$8,829,000.00
Estimated Total Project Cost:	\$12,520,000



**SCHEDULE:**

Construction Start Date:	January 2024
Estimated Completion Date:	December 2024
Construction Percent Complete:	5%

---

**PROGRESS:**

**Recently Completed:**

- Building Permit received in January 2024 and received approvals from Town Departments
- Erosion control installed and approved by the Conservation Commission
- Site Clearing to provide level work area for the contractors to start site work. Archeologist and LSP monitoring as required
- Interior confirmation for utility installation

**Upcoming & Ongoing: February 2024**

- Site Work: Excavation work to start on site and start building of infiltration system
- Site Work: Start installation of drainage system on site
- Building Interior: Start installation of new under-slab utilities

**Potential Challenges:**

- Ongoing soil testing as required and maintain soil on site