



October 12, 2021

Mr. Matthew DeLuca, Project Manager  
RJV Construction Corporation  
5 Lincoln Street  
Canton, MA 02021

Subject: Certificate of Substantial Completion  
River's Edge Sewer Connection  
Wayland, Massachusetts  
T&H Job No. 6639

Dear Mr. DeLuca:

On behalf of the Town of Wayland (Owner), Tata & Howard, Inc. (Engineer) acknowledges receipt of the letter dated October 1, 2021, in which RJV Construction Corporation (Contractor) requested that a Certificate of Substantial Completion be issued to document RJV Construction Corporation reaching Substantial Completion in accordance with Article 15.03 of the General Conditions of the Contract Documents for the River's Edge Sewer Connection. Per Article 15.03, Work shall be completed and ready for its intended use, in accordance with the Contract Documents, at the Substantial Completion milestone. The below ground force main piping has been tested and is ready to receive construction flows from the River's Edge Construction Site. Therefore Substantial Completion for the below-ground work is acknowledged as of October 1, 2021.

The below ground force main piping, valve chambers, below ground structures, and connections to the River's Edge development and the Owner's wastewater collection system is complete and operational. The following work remains to be completed and is not included in this substantial completion: pump station, meter vault, and Massachusetts Department of Transportation (MassDOT) permanent trench paving on Boston Post Road (Route 20).

On behalf of the Owner, we have attached a Certificate of Partial Substantial Completion. Please sign, date, and return the Certificate of Substantial Completion to our office within five days of receipt of this letter. The five percent retainage withheld throughout construction on applications for payment can be reduced to one percent for completed bid items included under this substantial completion in accordance with the General Conditions of the Contract Documents on the subsequent application for payment following this acknowledgment of Substantial Completion by the Owner. Five percent retainage will still be held on all unfinished bid items.

Should you have any questions or require additional information in this regard, please contact our office.

Mr. Matthew DeLuca, Project Manager  
RJV Construction Corporation

October 12, 2021  
Page 2

Sincerely,

TATA & HOWARD, INC.



James V. Hoyt, P.E.  
Project Manager

cc: Sarkis Sarkisian, Town Planner

## CERTIFICATE OF PARTIAL SUBSTANTIAL COMPLETION

OWNER's Project No.: Contract No. 21-2025 ENGINEER's Project No.: 6639

Project: River's Edge Sewer Connection

CONTRACTOR: RJV Construction Corporation

Contract For: River's Edge Sewer Connection Contract Date: May 19, 2021

This Certificate of Partial Substantial Completion applies to all below ground force main piping Work under the Contract Documents. The following work remains to be completed and is not included in this substantial completion: pump station, meter vault, and Massachusetts Department of Transportation (MassDOT) permanent trench paving on Boston Post Road (Route 20).

To: Town of Wayland, 41 Cochituate Road, Wayland, MA 01778  
(Owner)

And To: RJV Construction Corporation, 5 Lincoln Street, Canton, MA 02021  
(Contractor)

The Work to which this Certificate applies has been inspected by authorized representatives of the OWNER, CONTRACTOR and ENGINEER, and the Work is hereby declared to be Partially Substantially Complete in accordance with the Contract Documents on

**October 1, 2021**

(Date of Substantial Completion)

The responsibilities between OWNER and CONTRACTOR for security, operation, safety, maintenance, heat, utilities, insurance and warranties shall be provided in accordance with the Contract Documents through Final Completion of the Contract. CONTRACTOR shall provide traffic management and safety while onsite through Final Completion. CONTRACTOR shall maintain insurance and bonds, provide trench and pavement maintenance, and support warranties for the duration required by the Contract following Substantial Completion and Final Completion.

The following documents are attached to and made a part of this Certificate:

RJV Construction Corp. letter dated October 1, 2021 requesting Substantial Completion.

By: Ramesh Kulkarni, Town ADMINISTRATOR

**MONETIZED PUNCH LIST  
RIVER'S EDGE SEWER CONNECTION  
CONTRACT NO. 21-2025  
WAYLAND, MA**

<b>Monetized Punch List</b>		<b>Estimated Cost</b>
1	Change manhole covers on four (4) manholes so that the cover reads "SEWER"	\$2,000.00
2	Clean out manholes with vacuor.	\$4,000.00
3	Pour two (2) concrete panels at the sidewalk at Andrew Avenue	\$5,000.00
4	Remove detour signage.	\$500.00
5	Remove erosion control socks and silt fences throughout project route following final paving in April 2022. Clean and remove any silt sacks in catch basins.	\$1,500.00
6	Clean and restore staging area to original condition after final paving in April 2022.	\$2,000.00
<b>Total</b>		<b>\$15,000.00</b>



*5 Lincoln Street, Canton, MA 02021  
Tel: (781) 821-1469 Fax: (781) 832-3443*

October 1, 2021

Mr. James Hoyt, P.E.  
Project Manager  
Tata & Howard, Inc.  
67 Forest Street  
Marlborough, MA 01752

**Subject: Town of Wayland  
River's Edge Sewer Connection  
Substantial Completion  
Milestone 1 – Acceptance of Construction Flows**

Dear Mr. Hoyt,

RJV Construction Corp. certifies the work on the above captioned contract associated with the Milestone of acceptance of construction flows from the River's Edge construction site was substantially completed on September 30, 2021.

We respectfully request a certificate of substantial completion and reduction of retainage in accordance with the Contract Documents and as stated in M.G.L. Chapter 30: Section 39G.

Sincerely,  
RJV CONSTRUCTION CORP.

*Matthew DeLuca*

Matthew DeLuca  
Project Manager