



September 22, 2021

Louise L.E. Miller, J.D.  
Town Administrator  
Town of Wayland  
41 Cochituate Road  
Wayland, MA 01778

**Re: River's Edge Construction Certification**

Dear Ms. Miller:

This letter serves as a Certificate of Partial Completion for the River's Edge Development Project relating to the Town's utility obligations.


To date, 50% of the wastewater utility piping has been installed as of September 8<sup>th</sup>, 2021. We anticipate meeting the October 1<sup>st</sup>, 2021 deadline to receive effluent flow from the development site.

Additionally, we are working diligently to meet full project completion by the January 15<sup>th</sup>, 2022 deadline.

An update on construction progress will be provided by October 15<sup>th</sup>, 2021 outlining progress made by that date.

If we can be of any further assistance regarding this matter, please contact us at our office.

Very truly yours,  
BETA Group, Inc.

A handwritten signature in blue ink, appearing to read 'Andrew Dennehy', with a large, stylized loop at the end.

Andrew Dennehy, PE  
Senior Associate

Document1

BETA GROUP, INC.  
315 Norwood Park South, 2<sup>nd</sup> Floor, Norwood, MA 02062  
P: 781.255.1982 | F: 781.255.1974 | W: [www.BETA-Inc.com](http://www.BETA-Inc.com)